

Performance of RF System for cERL Injector in KEK

contents


- Introduction
- High Power Level RF System
- Low Power Level RF System
- RF Performance
- Beam Momentum Jitter

Takako Miura (KEK)


Introduction



- Compact ERL (**cERL**) is under construction as a test facility for **3-GeV ERL** future plan.
- Construction of the injector was finished until 2013 April. First beam commissioning at the injector was performed for 2 months from this April to June.
- Main linac is under construction now. Construction of the whole cERL will complete until middle of November 2013. Beam commissioning will start this Decenver.



RF Power Sources for Injector



20-kW IOT

25-kW Klystron

300-kW Klystron

Loaded Q

CAV1: 1.2×10^6

CAV2: 5.8×10^5



CAV3: 4.8×10^5






RF freq=1.3 GHz

Requirements of RF stabilities: **0.1%rms, 0.1deg.rms** for cERL
0.01%rms, 0.01deg.rms for 3GeV-ERL

RF Power Distribution System (outside shield)



RF power distribution system (inside shield)




Space is narrow and very complicated.



Magic-T


Phase shifter ($\pm 33.5^\circ$)
: match RF phase between **top** and **bottom** input-couplers

Digital Low Level RF System



μTCA Digital Board


FPGA Virtex5-FX 16-bit ADC x 4 (LTC2208)



AMC(Advanced Mezzanine Card)


	BUN	CAV1	CAV2	CAV3
Feedback board	FB0	FB1	FB2 (Vector-sum)	
Tuner board	TN0	TN1	TN2	TN3

Schematic Diagram of Digital FB System



Tuner Control

μ TCA digital board was used for tuner control.




Slow piezo-tuner feedback was performed through EPICS in this commissioning.


Parameter	TN1 (Inj1)	TN2 (Inj2)	TN3 (Inj3)
Piezo Cont.	Manual	Manual	Manual
DAC Offset	-4,870	6,023	3,978
step	1,000	1,000	1,000
DAC Output	-4870	6022	3996
$\theta 2 - \theta 1$	3.1	1.8	2.6
Piezo Volt (Logger)	2.1090	2.9210	2.7700
Eacc[MV/m]	6.8034	7.3070	6.8497
ADC1(Pt) Amp	15928	19117	15313
ADC2(Pf) Amp	11320	10711	12570
P_IN:UPPER	1.2750	4.4300	4.0550

Stabilities of Cavity Fields

FB0 (Buncher)



Amp 0.05% rms




Phase 0.06 deg. rms


100kS/s

300Hz ripple
from power supply

FB2 (Vector-sum)




Amp: 0.01% rms




Phase 0.022 deg.rms

FB1 (CAV1)





Amp: 0.01% rms ,



Phase 0.02 deg. rms


RF stabilities satisfy the required stabilities
of 0.1%rms, 0.1deg.rms

Waveforms of FB2 (vector-sum)




FB2-P6000I200-7MV-rate799-WL130k-20130614-1.csv

CAV2:0.14111% rms CAV3:0.11541% rms VS:0.011756% rms CAV2:0.51122deg rms ADC3:0.71094deg rms FIL:0.022096deg rms



Amplitude: 0.01% rms




Phase 0.022 deg. rms

Measurement of Beam Momentum Jitter


Beam : 5nA (5Hz, 0.77pC/Bunch, 1ps rms, Macro pulse=1 μ s) Small current & short length

Buncher was not used. (turned off)





Dispersion @ screen monitor = 0.82m
Resolution = 53.4 μ m/pixel
($\Delta P/P=6.5e-5$)

Momentum was determined by the peak point of the projection of the screen.



Momentum Jitter before Phase Optimization




RF feedback was working, but
Beam momentum Jitter was very large, 0.3% rms

It caused by phase error between CAV2 and CAV3

Phase Optimization for Vector-sum

“Phase shifter in CAV3 line ” and “feedback phase” were optimized while observing screen monitor.

(CAV2-CAV3 transit time is depends on the energy)





Phase shifter was changed to the direction to beam energy high. (-> crest phase)

Phase-shifter was changed 34mm shorter than before . (38deg)

Phase Adjustment between **CAV2** and **CAV3**

Momentum Jitter After Phase Optimization

Momentum jitter was improved.



Momentum Jitter= 0.006% rms

Good stability of beam momentum was achieved.

Summary

- Construction of RF system for cERL-injector was finished.
- Commissioning had been performed for 2-months.
- RF fields in every cavities satisfied the required stability, 0.1%rms,0.1deg.rms.
- Good stability of beam momentum was achieved.

Future Plan

In middle of November 2013, operation of the whole cERL will start.

- RF system for two 9-cell cavities of the main linac (ML) should be completed until then.
- In the case of 9-cell, we should pay attention to TM_{010} passband except for π mode.
To remove $8/9\pi$ mode without long latency -> IIR digital filter will be modified
- Loaded Q of ML-cavities is high, 2×10^7 , therefore tuner control is very important.
The tuner feedback using FPGA will apply.

Thank you for your attention.