





The European XFEL Project

Current Status and Future Developments




Tobias Haas
European XFEL GmbH
27 August 2012




- The European XFEL Project
- Project Status
 - Civil Construction
 - Infrastructure Installation
 - Major Machine Components
 - ➔ LINAC
 - ➔ Undulator
 - ➔ Beam Lines
 - Instruments
 - Software
- Schedule/Milestones
- Extensions, proposals and upgrades


The European XFEL Project



- 12 Countries
- 6 km tunnels
- 1.1 G€
- 27000 Hz
- First lasing possible: Dec 2015





The European XFEL Machine





4

- Photon energy 0.3 - 24 keV
- Pulse duration ~ 10 - 100 fs
- Pulse energy few mJ
- Superconducting LINAC
10 - 17.5 GeV
- 10 Hz (27000 bunches/s)
- 5 beam lines/15 instruments:
 - Start version: 3 beam lines/6 instruments
- Possible Extensions:
 - More instruments
 - More undulators
 - Self-seeding
 - ...
 - Polarization control
 - CW operation



XFEL Operating Range





European XFEL Ingredients

- Civil Construction
 - ca. 6000 m of Tunnels
 - 6 shaft buildings, 2 dump shafts, 1 large Experimental Hall
 - 11 Auxiliary halls on the surface
 - 1 Lab and office building
- 1 gun + injector
- 103 superconducting accelerator modules
- 91 Undulators
- 6 Instrument end stations
- 6 km vacuum systems, diagnostics, cryo and general infrastructure


Text

- Tunnel construction (5777m) is complete
- LINAC tunnel and injector building handed over
- Underground construction complete: May 2013
- Above ground construction continues until 2014


Infrastructure Installation



- Technical Infrastructure: 10% of total project cost
- Infrastructure installation started in March 2012
- Goes on for 3 years



- First production cavities have been tested
- 50 cavities by end 2012
- Excellent gradients:








- Module assembly is done in SACLAY
- 3 Pre-series modules in 2012
- First series module by end 2012
- 100 modules assembled and delivered: Spring 2015

LINAC: Cavity and Module tests

- Large dedicated hall for cryo and RF tests:
 - First cavity tests: late 2012
 - First module test: early 2013
- All cavities and all modules will be operated here before going to the tunnel



Undulator System




- 91 mechanically identical undulator units:
 - 2 x 35 with 40mm period, 1 x 21 with 68mm period
- 93 corresponding intersection units:
 - Beam focussing, correction, diagnostics, phase matching

Magnetic Measurement Labs




- Three measurement labs operate in parallel
- All series undulators are ordered
- First series undulators arrive: Sep 2012
- First undulators go to the tunnels: Early 2015


Photon Beam Lines



SASE 1
Photon Beam
Transport
Layout CDR 2011




FEL source point
270 - 280m CRLs
230m offset mirrors
300m B.S. Collimator
370m left distribution
380m right distribution
900m Exp. area



Scientific Instruments: Baseline


SPB: Ultrafast Coherent Diffraction Imaging of Single Particles, Clusters, and Biomolecules

Structure determination of single particles: atomic clusters, bio-molecules, virus particles, cells.




MID: Materials Imaging & Dynamics

Structure determination of nano-devices and dynamics at the nanoscale.




FXE: Femtosecond X-ray Experiments

Time-resolved investigations of the dynamics of solids, liquids, gases




HED: High Energy Density Matter

Investigation of matter under extreme conditions using hard X-ray FEL radiation, e.g. probing dense plasmas



SQS: Small Quantum Systems

Investigation of atoms, ions, molecules and clusters in intense fields and non-linear phenomena






SCS: Soft x-ray Coherent Scattering/Spectroscopy


Electronic and real structure, dynamics of nano-systems and of non-reproducible biological objects

Instruments and Experimental Hall



- Conceptual design done for 4 instruments
 - FXE, SPB, MID, SQS → Technical Design
- Fall 2014: Construction of hutches and infrastructure
- Early 2015: First instruments on the ground
- Late summer 2015: Ready to open beam shutters





- A homogenous environment with fast/simple interaction between Control, DAQ, Data Management and Scientific Computing




European XFEL Milestones






Beam Switching



Hard X-ray Self-Seeding (Proposal)




- Successfully demonstrated at LCLS
- Install HXRSS setup asap, ideally before tunnel closing in 2015
- Commission with SASE first using phase shifters in place of chicanes






Geloni/Kocharyan/Saldin (DESY 11-165)

Soft X-ray Self-Seeding (Proposal)




- Install a SXRSS setup at SASE3, pending validation of the method at the LCLS
- Unlikely to be implemented before tunnel closing in 2015
- But prepared to proceed at next available opportunity

baseline gap-tunable undulator SASE3 (21 cells)




Helical Afterburner for SASE3 (Proposal)

- Modified version of proposal in DESY 11-096



- Improves the scope of EuXFEL significantly
- R&D needed for separating CP and linear beams
- Installation requires modification or 30 - 50m of SASE3
- Needs a longer shutdown
- Earliest installation after a first user run

Geloni/Kocharyan/Saldin (DESY 11-096)



■ User Consortium

- 62 institutes from Germany, Switzerland, Czech Republic, Spain, France, Hungary, Poland, Russia, Sweden, UK, China, India, Japan, and the U.S.

- Led by T. C. Cowan, HZDR, Dresden/Rossendorf


■ Drive matter to extremes of temperature, density, pressure, field strength, particle irradiation to be probed with the XFEL beams

■ Petawatt Optical Laser Facility:

- High energy (kJ) laser system with ns pulse duration
- High power (PW) laser: pulses with 35/100 fs duration and pulse energies ranging from 30 - 200 J, PW at 1 Hz, 200 TW at 10 Hz

■ Pulsed magnet device:

- ms pulses with B up to 50 T.



Summary & Conclusions

- Construction and installation of EuXFEL are in full swing
- Commissioning starts with the injector in 2014
- First lasing possible before the end of 2015
- Next steps are the expansion of the startup scope to turn this into a fully versatile user facility