




# STATUS OF THE EUROPEAN XFEL


## CONSTRUCTING THE 17.5 GeV SUPERCONDUCTING LINEAR ACCELERATOR

Markus Hüning, DESY  
for the European XFEL Accelerator Consortium






- Up to 17.5 GeV SC Linac, 27000 pulses per second
- Three moveable gap undulators for hard and soft X-rays
- Initially 6 equipped experiments



# European XFEL



- Built by 12 European Nations at DESY, Hamburg
- Budget 1.150 MEuro incl. preparation and commissioning




| Quantity                                                                   | Value             |
|----------------------------------------------------------------------------|-------------------|
| electron energy                                                            | 10.5/14/17.5 GeV  |
| macro pulse repetition rate                                                | 10 Hz             |
| RF pulse length (flat top)                                                 | 600 $\mu$ s       |
| bunch repetition frequency within pulse                                    | 4.5 MHz           |
| bunch charge                                                               | 0.02 – 1 nC       |
| electron bunch length after compression (FWHM)                             | 2 – 180 fs        |
| Slice emittance                                                            | 0.4 - 1.0 mm mrad |
| beam power                                                                 | 500 kW            |
| # of modules<br>(containing eight 9-cell superconducting 1.3 GHz cavities) | 101               |
| accelerating gradient for 17.5 GeV                                         | 23.6 MV/m         |
| # of 10 MW multi-beam klystrons                                            | 27                |
| average klystron power<br>(for 0.03 mA beam current at 17.5 GeV)           | 5.2 MW            |
| photon wavelength                                                          | 0.05 – 4 nm       |




## Photon Energy Reach


5



# Accelerator Consortium: 16 Institutes that construct the Accelerator 'In-Kind'

6





- Three construction sites
- 5.8 km tunnels
- 12000 m<sup>2</sup> surface are buildings
- 150000 m<sup>3</sup> of underground building volume




# The Bahrenfeld Construction Site

Schenefeld

## Overview of the XFEL facility Descriptions of the buildings

The buildings are labeled using the following abbreviations

X = XFEL  
 H = Hall  
 S = Shaft  
 IN = Injector  
 E = Entrance  
 C = Cryo (cooling)  
 M = Modulator  
 TL = Tunnel linear accelerator  
 TD = Tunnel distribution (switchyard tunnel)  
 EXP = Experiment  
 DU = Dump (beam absorber)  
 and a number



# The Bahrenfeld Construction Site


9

Schenefeld



## Overview of the XFEL facility Descriptions of the buildings

The buildings are labeled using the following abbreviations

X = XFEL  
 H = Hall  
 S = Shaft  
 IN = Injector  
 E = Entrance  
 C = Cryo (cooling)  
 M = Modulator  
 TL = Tunnel linear accelerator  
 TD = Tunnel distribution (switchyard tunnel)  
 EXP = Experiment  
 DU = Dump (beam absorber)  
 and a number



# The Bahrenfeld Construction Site



# The Bahrenfeld Construction Site

11





# XHE1 (Osdorfer Born)

12







# Schenefeld Site

13





# Architect's concepts for the XHQ building





# Architect's concepts for the XHQ building



# Architect's concepts for the XHQ building







[illegible]

# Overview of the XFEL facility

Schnefeld



## Injector Complex


19

Schenefeld

Overview of the XFEL facility  
Descriptions of the buildings



The buildings are labeled using the following abbreviations

X = XFEL  
 H = Hall  
 S = Shaft  
 IN = Injector  
 E = Entrance  
 C = Cryo (cooling)  
 M = Modulator  
 TL = Tunnel linear accelerator  
 TD = Tunnel distribution (switchyard tunnel)  
 EXP = Experiment  
 DU = Dump (beam absorber)  
 and a number









# Injector Complex



- Identified cathode spring as weak point → redesigned
- Gun conditioning well underway at PITZ (photo injector test stand)
- Single RF window with dry compressed air (in PITZ:  $\text{SF}_6$ ) → final test in injector (09/2013)



# Injector Installation




September 1st



November 1st



# Injector Installation




October 31st



March 1st

# Injector Installation



**Close injector tunnel in July 2014**  
**Start injector commissioning in autumn**

February 28th




July 1st

Schenefeld

## Overview of the XFEL facility Descriptions of the buildings

The buildings are labeled using the following abbreviations


X = XFEL  
H = Hall  
S = Shaft  
IN = Injector  
E = Entrance  
C = Cryo (cooling)  
M = Modulator  
TL = Tunnel linear accelerator  
TD = Tunnel distribution (switchyard tunnel)  
EXP = Experiment  
DU = Dump (beam absorber)  
and a number





# Main Linac







# Scenes from the main Tunnel






# Accelerator Complex

29



**100** accelerator  
modules





**800** accelerating cavities  
**1.3 GHz / 23.6 MV/m**





**25** RF stations  
**5.2 MW each**



# Installation of the Cryo String





# Installation of the Cryo String









# Installation of the Cryo String



# Installation of the Cryo String





# Installation of the Cryo String







# Installation of the Cryo String






# Installation of the Cryo String

36



# Accelerator Module






# Superconducting Cavities







# Cavity Production



- Two vendors for mechanical production and preparation of 800 cavities
  - Both vendors produced cavities in the past
  - Meanwhile cavity preparation of both vendors qualified
- More than 100 cavities produced so far
- 22 cavities tested in the AMTF
  - 19 met performance goal (23.6 MV/m at  $Q_0=10^{10}$ ) immediately and considerably
  - 3 met performance goal after re-treatment (HPR)



# Cold Magnets, Current Leads and BPM



- **25 magnets** measured at DESY
- **current leads** for first modules available
- 60% of BPM series hardware on stock
- Assembly halted because of buffer overflow




# RF Power Couplers

41

- first XFEL couplers produced successfully conditioned
- despite problems with copper plating, the production started
  - at present a reliable rate of 2 per week can be assumed
  - an increase to 4 per week is expected soon; new infrastructure
- Unclear when 8 per week will be reached
- The problem is the copper plating of the warm external conductor WEC
- RF conditioning infrastructure ready and to be commissioned now



# Couplers-String-Module





## Module Testing

43

- Module testing takes 2 weeks per module
- Three parallel test stands allow for through-put of 1.5 module per week (assume 1 for now)





|                 |        | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday |
|-----------------|--------|---------|-----------|----------|--------|----------|--------|--------|---------|-----------|----------|--------|----------|--------|--------|---------|
| PLAN I - MODULE | XATB 1 | A       | B         | B        | B/C    | C        | C      | D      | D       | D         | D        | D/E    | E        | E      | F      |         |
|                 | XATB 2 |         |           |          |        |          |        |        | A       | B         | B        | B      |          |        | C      | C       |
|                 | XATB 3 |         |           |          |        |          |        |        |         |           |          |        |          |        |        | A       |
|                 |        |         |           |          |        |          |        |        |         |           |          |        |          |        |        |         |



| Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday | Thursday | Friday | Saturday | Sunday | Monday | Tuesday | Wednesday |
|-----------|----------|--------|----------|--------|--------|---------|-----------|----------|--------|----------|--------|--------|---------|-----------|----------|--------|----------|--------|--------|---------|-----------|
|           |          |        |          |        |        | A       | B         |          | B      | B        |        | C      | C       | C/D       | D        | D      | D        | D      | E      | E       | E/F       |
| C/D       | D        | D      | D        | D      | E      | E       | E         | E/F      | F      |          |        |        | A       | B         | B        | B/C    | C        | C      | D      | D       | D         |
| B         | B        | B/C    | C        | C      | D      | D       | D         | D        | D/E    | E        | E      | F      |         |           |          |        |          |        |        | A       | B         |



# External Equipment at Module




## External Equipment at Module



Waveguides and cables  
Tailored and calibrated  
Installed after AMTF test

Cables to coupler  
installed, checked  
and calibrated  
before AMTF test




- Series production of modules starts in summer 2013
- In the present scenario a total of 112 weeks is required for module production → already end of 2015
- In addition 3 months are needed for testing, installation and subsequent work

⇒ Carefully assess and readjust production speed once a steady rate is established

Infrastructure allows for an increase by a factor 1.5




# Stock pile




## Low Level RF System

48

## MicroTCA based LLRF system



- RMS amplitude regulation  $9 \times 10^{-5}$
- Phase regulation of  $0.007^\circ$
- expected beam energy stability  $< 0.005\%$







# Cold Linac Infrastructure



49

- Refurbishment of HERA cryo plant close to completion (3 months ahead of schedule)
- Factory acceptance test of CB44 (2K box) has started ahead of schedule
- However, serious delay of main transfer line (affects injector start-up)
- Feed and end caps, bypass lines and string connection boxes late but OK






# Accelerator Installation – Warm Beamlines



# Bunch Compression Chicanes


51

- Fixed wide vacuum chamber for variable R56
  - No moving vacuum parts in the vicinity of superconducting structure
  - No wake from bellows
  - Fast changes of R56 via beam energy
- First dipole magnets for the chicane produced
  - Challenging field quality requirements will be achieved by individual pole shimming




# Collimation & Beam Distribution

52



- Collimation system for beam halo cleaning and emergency beam stop
- Transvers Intra-Bunch Feedback
- Flexible beam distribution system for quasi-simultaneous operation of two primary electron beam lines


XFEL Collimator





# Collimation & Beam Distribution




53




- Collimation system for beam halo cleaning and emergency beam stop
- Transvers Intra-Bunch Feedback
- Flexible beam distribution system for quasi-simultaneous operation of two primary electron beam lines

## Pulse Distribution


54




- low accuracy (>1 %)
- 4.5 MHz burst operation




- high accuracy (< 0.01 %)
- 10 Hz operation



# European XFEL – Undulators




- Series production of 90 undulators started
  - Today 22 tuned, 18 ready for installation
- Focusing quadrupoles manufactured and precision fiducialization
- Series production of intersection components started





## Beam Dumps

56



- bunch compressor diagnostic dumps
- 0.5 and 2.5 GeV
- small fraction of max. beam power


- injector dumps
- 130 MeV
- $P_{\text{ave}} = 12 \text{ kW}$
- max. beam power



- Dumps needed for injector, bunch compressors, and several main dumps
- DESY took over responsibility for dumps procurement
- Production schedule tight, no contingency

- main beam dumps
- $P_{\text{ave}} = 300 \text{ kW}$
- 1/2 max beam power









- Injector installation will be finished and injector tunnel closed in 2014
- Main linac installation will be finished and accelerator tunnel closed in 2015
- Let's call the time when main linac is cold  $T_0$

# Injector


58







## Injector


59



Injector contains practically all systems found in the main linac as well

⇒ time spent here reduces time spent on main linac





## ■ Achieve full XFEL parameters

| Quantity                                | Value             |
|-----------------------------------------|-------------------|
| macro pulse repetition rate             | 10 Hz             |
| RF pulse length (flat top)              | 600 $\mu$ s       |
| bunch repetition frequency within pulse | 4.5 MHz           |
| bunch charge                            | 0.02 – 1 nC       |
| Slice emittance                         | 0.4 - 1.0 mm mrad |


## ■ Commission sub-components like

- laser heater, 3.9 GHz System, diagnostics, controls, feedbacks, automation, ...

## ■ One year prior to start-up of main linac

(minimum demand from commissioning plan, happens to be in line with availability of cryogenics)

# Injector Commissioning




- Establish routine operation
- ‘Teambuilding’
- 1 year time span appears sufficient for
  - some tests, „trial and error“, ...

***“Ever tried. Ever failed. No matter.  
Try again. Fail again. Fail better.”***

*Samuell Beckett, 1983*






## „Preparatory Work“:

- Technical Commissioning of all subsystems as far as possible under installatio/open tunnel conditions (i.e. warm coupler conditioning, ...)
- Tunnel close
- Cool-down
- Pre-beam check-out
- LLRF:
  - Cavity tuning and high-power tests without beam
  - Beam to BC1 dump, commission one RF station
  - **T<sub>0</sub>+3 month**: beam transport through linac possible

## Initial E-beam parameters

| Quantity                                       | Value                       |
|------------------------------------------------|-----------------------------|
| electron energy                                | <del>10.5/14/17.5</del> GeV |
| macro pulse repetition rate                    | 10 Hz                       |
| RF pulse length (flat top)                     | 600 $\mu$ s                 |
| bunch repetition frequency within pulse        | <del>4.5 MHz</del> 100 kHz  |
| bunch charge                                   | <del>0.02—1 nC</del> 0.5 nC |
| electron bunch length after compression (FWHM) | <del>2—180 fs</del> 90 fs   |
| Slice emittance                                | <del>0.4—1.0 mm mrad</del>  |
| beam power                                     | <del>500 kW</del> 5 kW      |

# XFEL Overall Commissioning – Milestones



## 1. First Beam through Linac

- 17.5 GeV, 10 Hz, 0.5 nC, 100 kHz beam is transported through the linac to the TLD dump
- Control: Charge, peak current, energy and trajectory are controlled by slow feedbacks.

## 2. First Beam through northern Beamline ( $T_0 + 5$ month)

- Electron beam based trajectory alignment in undulator


## 3. First Lasing observable in SASE1 ( $T_0 + 7$ month)

- First lasing is observed at 0.16 nm
- Commissioning of photon diagnostics & beam line

## 4. First Lasing observable in SASE3 ( $T_0 + 8$ month)

## 5. First Lasing observable in SASE2 ( $T_0 + 12$ month)





## 1. First Beam through Linac

Identified fast track to first lasing

Sacrificing stability and running all feedbacks and subsystems

First beam to SASE1:  $T_0 + 2$  month

First lasing in SASE1:  $T_0 + 4$  month


Subsequently parallel commissioning of left out systems and photon systems

## 3. First Lasing observable in SASE1 ( $T_0 + 7$ month)

- First lasing is observed at 0.16 nm
- Commissioning of photon diagnostics & beam line

## 4. First Lasing observable in SASE3 ( $T_0 + 8$ month)

## 5. First Lasing observable in SASE2 ( $T_0 + 12$ month)




- One charge, one energy
- Single bunch to 100 kHz (maybe more ??)
- first SASE-photons as soon as possible to allow commissioning of photon beam lines and experiments
- Approx. 1000 user hours in first year, serving one undulator a time

## “Conditions for 'First User Experiments'”


- experiments can use x-ray beam at TDR performance, but with limited flexibility in terms of pulse pattern, pulse length and photon wavelength”

**In both commissioning scenarios  
10 month after cool-down**



- Multi-bunch operation
- Quasi-simultaneous operation of SASE1 and SASE2 beam line
- Flexibility in wavelength and bunch length
- Seeding
- ....





- Progress on construction, infrastructure planning and ramp up of accelerator component fabrication
- Challenge to get the series production of accelerator modules up to speed
- Working hard to finish installation in time for
  - start of injector commissioning end 2014
  - start of linac commissioning 2015
  - observe first SASE by early 2016

Thanks to all people contributing to this exciting project