


# Status of the PAL-XFEL Construction

## 0.1-nm Hard X-ray XFEL

- **Project Period: 2011 ~ 2015**
- **Total Budget: 400 M\$**
- **10-GeV Electron Linac (Normal Conducting S-band, 60 Hz)**
- **Total Length: 1.1 km**



**Pohang Light Source  
(3 GeV / 400 mA)**

**Linac**

**Undulator Hall**

**Experimental Hall**

**Heung-Sik Kang,  
on behalf of PAL-XFEL Team**

**Pohang Accelerator Laboratory, Pohang, South Korea**



# Outline

---

- Introduction
- Status of Installation
- Sub-System Preparation
- Commissioning Schedule



# Hard X-ray FEL Facilities

	LCLS-1	SACLA	EU-FEL	PAL-XFEL	SwissFEL
Electron Energy, GeV	14	8	17.5	10	5.8
Photon energy, keV	12.4	15	25	12.4	12
Accelerator Type	<b>NCRF (S-band)</b>	<b>NCRF (C-band)</b>	<b>SCRF (L-band)</b>	<b>NCRF (S-band)</b>	<b>NCRF (C-band)</b>
Repetition rate	120	50	500,000	60	100
Undulator	out-of-vacuum, fixed gap	In-vacuum, variable gap	out-of-vacuum, variable gap	out-of-vacuum, variable gap	In-vacuum, variable gap
First lasing	2009	2011	<b>2016</b>	<b>2016</b>	<b>2017</b>
Operation mode	SASE, Self-seeding	SASE, Self-seeding	SASE, Self-seeding	SASE, Self-seeding	SASE, Self-seeding

# Building Layout

HX Experimental Hall (60 m)

HX Beamline (45 m)

HX BTL & Undulator (225 m)


SX Experimental Hall (60 m)

SX Beamline (40 m)


SX Undulator (130 m)

Linac (715 m)

beam



# Undulator Lines





## Main parameters

$e^-$ Energy	10 GeV
$e^-$ Bunch charge	20-200 pC
Slice emittance	0.4 mm mrad
Repetition rate	60 Hz
Pulse duration	5 fs – 100 fs
SX line switching	DC (Phase-1) Kicker (Phase-2)


Undulator Line	HX1	SX1
Wavelength [nm]	0.06 ~ 0.6	1 ~ 4.5
Beam Energy [GeV]	4 ~ 10	3.15
Wavelength Tuning [nm]	0.6 ~ 0.1 (energy) 0.1 ~ 0.06 (Gap)	4.5 ~ 3 (Beam energy) 3 ~ 1 (Undulator gap)
Undulator Type	Planar variable gap, out-vacuum	Planar + APPLE II variable gap, out-vacuum
Undulator Period / Gap [mm]	26 / 8.3	35 / 8.3
Operation Mode	SASE (2016) Self-Seeding (2017)	SASE

# Undulator Lines




Undulator Line	HX1	SX1
Wavelength [nm]	0.06 ~ 0.6	1 ~ 4.5
Beam Energy [GeV]	4 ~ 10	3.15
Wavelength Tuning [nm]	0.6 ~ 0.1 (energy) 0.1 ~ 0.06 (Gap)	4.5 ~ 3 (Beam energy) 3 ~ 1 (Undulator gap)
Undulator Type	Planar variable gap, out-vacuum	Planar + APPLE II variable gap, out-vacuum
Undulator Period / Gap [mm]	26 / 8.3	35 / 8.3
Operation Mode	SASE (2016) Self-Seeding (2017)	SASE

# Undulator Layout








- 28 undulator space for HX1:  
**18 undulators** for Phase-1
- 15 undulator space for SX1 :  
**8 undulators** for Phase-1




# PAL-XFEL Layout



# PAL-XFEL Layout



- 50 S-band RF stations
  - 50 Klystrons (80 MW, 4 us, 60 Hz)
  - 50 klystron modulators
  - 42 Energy doublers
  - 50 LLRF Systems
  - 174 S-band accelerating structures (3 m)
- 1 X-band RF station
- 26 Undulators (5-m length, 8.3 mm gap)





# Features of PAL-XFEL (1)



- Multiple beamline operation
  - **Simultaneous operation of Soft & Hard X-ray Beamline**
  - 120 Hz operation in a non-sled mode & Two bunch operation (20 ns separation) → 240 pulses per second
- A very long Undulator Hall (225 m)
  - enough to install 28 undulators (5 m x 28 = 140 m)
  - Suitable for Self-seeding and undulator tapering for TW FEL
  - Able to achieve Photon flux of over  $1 \times 10^{12}$  photons/pulse at 0.1 nm
- Ultra stable pulse RF system
  - **Klystron beam voltage stability : < 30 ppm**
- New concepts and Ideas
  - Dechirper for energy chirp control
  - Two diamond crystal holder for self-seeding monochromator



# Features of PAL-XFEL (2)

- Multiple beamline operation
  - Simultaneous operation of Soft & Hard X-ray Beamline
  - 120 Hz operation in a non-sled mode & Two bunch operation (20 ns separation)  
→ 240 pulses per second
- A very long Undulator Hall (225 m)
  - enough to install 28 undulators (5 m x 28 = 140 m)
  - Suitable for Self-seeding and undulator tapering for TW FEL
  - Able to achieve Photon flux of over  $1 \times 10^{12}$  photons/pulse at 0.1 nm
- Ultra stable pulse RF system
  - Klystron beam voltage stability : < 30 ppm
- New concepts and Ideas
  - Dechirper for energy chirp control
  - Two diamond crystal holder for self-seeding monochromator

## Self-seeding + undulator tapering





# Features of PAL-XFEL (3)

- Flexibility for multiple beamline operation
  - Simultaneous operation of Soft & Hard X-ray Beamline
  - 120 Hz operation in a non-sled mode & Two bunch operation (20 ns separation)  
→ 240 pulses per second
- A very long Undulator Hall (225 m)
  - enough to install 28 undulators (5 m x 28 = 140 m)
  - Suitable for Self-seeding and undulator tapering for TW FEL
  - Able to achieve Photon flux of over  $1 \times 10^{12}$  photons/pulse at 0.1 nm
- Ultra stable pulse RF system
  - Klystron beam voltage stability : < 30 ppm
- New concepts and Ideas
  - Dechirper for energy chirp control
  - Two diamond crystal holder for self-seeding monochromator



# Ultra Stable Pulse RF System

## ➤ Electron Beam Stability Requirements

- Beam energy jitter : < 0.02 %
- Beam arrival time : < 20 fs
- Emittance growth : < 10%
- Beam current change: < 10%

## ➤ Stability Requirements determined by Start-to-End simulation

	L1	X	L2	L3, L4
RF Phase [degrees]	0.05	0.1	0.05	0.5
RF Amplitude [%]	0.02	0.04	0.02	0.1

## ➤ Stability Requirements for RF System



- S-band RF phase : 0.03 degree
- S-band RF amplitude : 0.02%
- X-band RF phase: 0.06 degree




# Features of PAL-XFEL (4)

- Flexibility for multiple beamline operation
  - Simultaneous operation of Soft & Hard X-ray Beamline
  - 120 Hz operation in a non-sled mode & Two bunch operation (20 ns separation)  
→ 240 pulses per second
- A very long Undulator Hall (225 m)
  - enough to install 28 undulators (5 m x 28 = 140 m)
  - Suitable for Self-seeding and undulator tapering for TW FEL
  - Able to achieve Photon flux of over  $1 \times 10^{12}$  photons/pulse at 0.1 nm
- Ultra stable pulse RF system
  - Klystron beam voltage stability : < 30 ppm
- New concepts and Ideas
  - Dechirper for energy chirp control
  - Two diamond crystal holder for self-seeding monochromator


# Start-to-End Simulation for Soft X-ray FEL Line



Linac End with 200 k particles and 100 slices



BEG of Undulator with 200 k particles




BEG of Undulator with 200 k particles

- Correlated energy spread after final compression is larger than FEL parameter ( $1 \times 10^{-3}$ )


# SASE Bandwidth vs. Energy Chirp

## PAL-XFEL Soft X-ray FEL Line







BFG of Undulator with 200 k particles

Dechirper




BFG of Undulator with 200 k particles








corrugated chamber

Time-resolved T-wake meas. & sims.




Time-resolved chirp meas. & sims.



# **STATUS OF INSTALLATION**



# Project Schedule







Undulator Install

June 2015 - Dec. 2015




# Monthly Installation Plan of the Linac

2014		2015											
Nov.	Dec.	Jan.	Feb.	Mar.	Apr.	May	Jun.	Jul.	Aug.	Sep.	Oct.	Nov.	Dec.




# Undulator Installation Plan



# Undulator Installation Plan: Undulator & Vacuum chamber


June 2015



- **HX undulator and vacuum chamber will be installed from June 2015.**
- **It takes two weeks to install 1 set of undulator and chamber**

# Undulator Installation Plan : Beam dump & Tune-up dump


Aug. 2015



- Beam dump and tune-up dump will be installed in Sep. 2015.

# Undulator Installation Plan: Undulator Intersection Components


Sep. 2015



- IU devices will be installed in Sep. 2015.

# Undulator Installation Plan: Self-seeding section


Oct. 2015



- Self seeding section will be installed in Oct. 2015.  
(except monochromator)

# Undulator Installation Plan

**Nov. 2015**



**- The undulator installation will be finished in November 2015.**



# Aerial View of PAL (July 2012)





# Aerial View of PAL (July 2013)





# Aerial View of PAL (July 2014)



# Aerial View of PAL (January 2015)






# First Installation of S-band accelerating structures (21 January 2015)





# Linac Tunnel



# Linac Tunnel







# Modulators at Klystron Gallery





# Modulators at Klystron Gallery





# Hard X-ray Undulator hall





# Hard X-ray Experimental Hall



# SUB-SYSTEM Preparation

## **1. LINAC RF**




# Number of Major RF Components

Classification	Section	K&M	A/S	Energy Doubler	Energy (GeV)
Injector linac		3	2	0	0.139
Hard X-ray main linac	L1	2	4	0	0.33
	L2	10	40	10	2.52
	L3A	2	8	2	3.0
	L3B	2	8	2	3.45
	L4	27	108	27	10
Soft X-ray linac		1	4	1	3~3.5
Deflector (S-band)	L1, L3	3	4	0	
Linearizer (X-band)	L1	1	1	0	
Total No.		<b>51</b>	<b>180</b>	<b>42</b>	

# Linac RF Stability

Since the intra-pulse feedback is not feasible in the RF of the normal conducting Linac, RF stability is solely **determined by klystron Voltage stability**




$$\frac{\Delta V}{V} = - \frac{m c^2}{e} \frac{\lambda_0}{L} \frac{(\gamma^2 - 1)^{3/2}}{V_0} \frac{\Delta \theta}{360}$$

	S-band	X-band
Frequency [GHz]	2.856	11.424
<b>RF phase stability Goal [degrees]</b>	<b>0.03</b>	<b>0.06</b>
Klystron beam voltage stability [ppm]	<b>55</b>	<b>31</b>

# Ultra-Stable Modulator





	Unit	Value
RF output power	MW	80
Max. peak power	MW	200
Beam voltage	kV	400
Beam current	A	500
Beam pulse width	$\mu\text{s}$	8
Repetition rate max.	Hz	60
Pulse transformer turn ratio		17
Perveance	$\mu\text{p}$	2



Collaborated with two Korean companies


- POSCO-ICT
- Dawon-Sys

# S-band Accelerating Structure



- Accelerating gradient of 27 MV/m
- Quasi-symmetric coupler with racetrack shape
- Collaborated with a Korean company : Vitzro-Tech, Korea
- 120 modules made by MHI, Japan

# S-band Energy Doubler




- Two-hole coupling to withstand 380 MW peak RF power
- \* Collaborated with a Korean company : Vitzro-Tech, Korea

## LLRF



- 10 Channels for pulse measurement
- 2 Channels for pulse generation
- IQ modulation & demodulation
- Arbitrary pulse-shaping function
- Klystron beam V & I measurement
- IPC based computation system
- Beam synchronous acquisition

## Solid-State Amplifier




- Pulsed output power
- Power control : 600~900W

\* Collaborated with a Korean company : MOBIIS, Korea

# RF Stability Performance

- Using a Modulator, E37320 Klystron, SLED & LLRF for PAL-XFEL
- RMS Stability : Amplitude~0.02%, Phase~0.03° (for Klystron FWD)

※ averaged for 500ns within pulse



SUB-SYSTEM Preparation

## **2. UNDULATOR**



# High Precision Undulator

## PAL-XFEL Undulator Error Budget for 0.1 nm

Parameter	$\sigma$	$P_i/P_0$	tolerance
Launch Angle, $\mu\text{rad}$	1.73	98 %	0.35
Cell Phase, degree	55.6	99.6 %	5.0
Phase Shift, degree	55.6	99.6 %	5.0
Break Length, mm	11.8	99.9 %	0.5
$\Delta K/K$ (gap control, 1 $\mu\text{m}$ )	0.00053	95 %	0.00017
Quad position, $\mu\text{m}$	3.63	95%	1.2
Seg. Ver. Pos. , $\mu\text{m}$	0.0183 $\text{mm}^2$	98%	61
Jaw Pitch, $\mu\text{rad}$	60.8	99.5%	6.1


### Undulator Stability Requirement

- Field accuracy:  $< 2 \times 10^{-4}$
- Gap setting accuracy:  $< 1 \mu\text{m}$

# Prototype Undulator

- EU-XFEL undulator design is benchmarked. A MOU to use the EU-XFEL design is agreed in June 2011 between PAL and EU-XFEL.
- PAL modified the design including the **new magnetic design, EPICS IOC, and updated tolerances reflecting new parameters.**
- A fully assembled HXU prototype was delivered in Dec 2012 and measured at the undulator measurement lab.


Undulator Measurement Room



Prototype Undulator under field measurement




## ● Field Errors




- The peak fields from 5 measurements are overlapped.
- **B errors are about  $\pm 1.0$  G.**
- Orbit error from the measurements is less than 1  $\mu\text{m}$ .

## ● Gap Reproducibility Errors



- The peak fields from 5 measurements are overlapped. Between each measurement, gap is opened to 100 mm and closed to measurement gap.
- **1.5 Gauss difference translates to 1.0  $\mu\text{m}$  gap error.**



- Initial optical phase errors were very large because of girder deformations about 50  $\mu\text{m}$ .
- The optical phase errors is corrected to about 3.0 degree (rms) at the tuning gap.
- In production phase, we expect 1 day for vertical orbit correction, 1 day for correction of dominant quad components, 3 days for the phase/horizontal orbit tuning.

# First Undulator under field measurement



Symbol	Unit	Nominal value
$E$	GeV	10.000
$g$	mm	8.30
$\lambda_u$	mm	26.0
$L_{und}$	m	5.0
$\lambda_r$	nm	0.1
$B_{eff}$	Tesla	0.8124
$K$		1.9727
Optical phase error	degree	less than 5.0

SUB-SYSTEM Preparation

**3. INJECTOR & INJECTOR TEST  
FACILITY**

# Injector Test Facility for PAL-XFEL




**ITF Tunnel**



**ITF Modulator / Klystron**


 **Two candidate designs for the PAL-XFEL gun**



**PAL-XFEL baseline gun** : dual-coupler gun with additional two-holes to reduce quadrupole field


**PRST AB 14, 104203 (2011)**

Emittance growth due to multipole transverse magnetic modes in an rf gun



**Alternative gun design** :  
**fully-symmetric coaxial coupler and cathode plug.**



# Gun Part of Injector




Pressure :  $< 5 \times 10^{-11}$  mbar (RF GUN)

Permeability :  $< 1.03$

# Laser Beam Profile




# Longitudinal Evolution of Transverse Profiles











# Emittance Measurement Result

## - History of Projected Emittances (95%) at 200 pC



## Beam Arrival Time

## Horizontal E-beam size



Purifying of Laser

Oscillator RF signal (79.33 MHz) by adding Low pass filter




Control of Laser

oscillator sync. gain

SUB-SYSTEM Preparation

## **4. SELF-SEEDING MOCHROMATOR**

# Hard x-ray self-seeding @ LCLS




Self-seeding of 1-μm  $e^-$  pulse at 1.5 Å yields  $10^{-4}$  BW with low charge mode

- PAL-XFEL self-seeding team made a contract with ANL to develop a novel self-seeding monochromator for PAL-XFEL.
- Our self-seeding monochromator is based on the LCLS design.
- Two diamond crystals with (400) and (220) orientations will be installed into single chamber.
- The monochromator is designed to cover the photon energy from 5 keV to 10 keV.
- PAL and ANL focus on development of all diamond based crystal holder. The new holder might be resistive to thermal instability.
- The monochromator will be ready for installation in PAL-XFEL in Oct. 2016.


# Self-Seeding Monochromator

## PAL-XFEL hard x-ray self-seeding setup




Designed by Bongi Oh (Chicane setup, PAL) and Dr. Deming Shu (Monochromator, ANL)





## Monochromator chamber



## Mounting assemblies inside the chamber







## C(400), $d=100 \mu\text{m}$ , Photon energy: 7~10 keV




$T_0$ ; characteristic time,  $\Delta E_0$ ; energy bandwidth  
 $\Delta\theta_{30\%}$ ; admissible strain,  $t_s$ = time delay,  $x_0$ = spatial offset

## C(220), $d=30 \mu\text{m}$ , Photon energy: 5~7 keV






# Diamond Crystal Holder

Diamond Crystal holder design for LCLS



Diamond Crystal holder design for PAL-XFEL








SUB-SYSTEM Preparation




## **5. CONTROL SYSTEM**

- Event timing system delivered from SLAC was successfully tested at ITF in April 2014
- Stripline BPM control system
  - mTCA BPM control system successfully commissioned in June 2014 : 3 - 4  $\mu\text{m}$  at 200pC, 12  $\mu\text{m}$  at 10pC
  - 140 Stripline BPM control system (mTCA based ) contracted with SLAC in October 2014
    - 144 RTMs & 17 EVR fan-out module : SLAC
    - mTCA Crate, CPU, power module, AMC module : PAL
  - 155 stripline BPM pick-up was contracted with a Korean company
- Cavity BPM
  - 100 cavity BPMs contracted with a company in November 2014
  - Cavity BPM electronics is being tested at SLAC to be contracted in early 2015.
- Main control system (operator interface, control servers, and DB) is contracted with COSY-Lab.






# CBPM: LCLS Beam Test (Nov. 2013)








# Temperature stabilized duct



# Install and FEL Commissioning

- Linac RF conditioning / Injector commissioning      2015. 10 ~ 2015. 12
- 1<sup>st</sup> FEL commissioning for 0.3 nm HX @10 Hz      2016. 01 ~ 2016. 06
- 2<sup>nd</sup> FEL commissioning for 0.1 nm HX @10 Hz      2016. 09 ~ 2016. 12



❖ HX undulator hall should be accessible during the Linac RF conditioning



**We hope  
A successful FEL commissioning in 2016!!**

**Thank you for your attention**