



SHINE project update


Dong Wang for SHINE Project team (STU, SARI, SIOM)

Future Light Sources 2023 , Lucerne, August 28

SHINE project in brief



- **Civil construction:** 3.1km long, 5 shafts, 10 sectors of tunnels 30m underground
- **Accelerator/FEL:** 8 GeV, cw, 1MHz beam rep-rate, 3 FEL undulator lines
- **Photon beamlines:** one soft x-ray beamline, two hard x-ray beamlines
- **Experiment stations:** 10 end-stations for phase-I, including 100PW laser



SHINE

SARI/STU

STU/SARI

SIOM


SHINE: ~1.5B Euros cost, in 7 years



Year	2017				2018				2019				2020				2021				2022				2023				2024				2025				2026			
Quarter	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4	1	2	3	4
Civil construction	ground				SRF Hall								CP#1 Hall																											
	undergr				Injector shaft & linac tunnel: 2023.03																Others																			
Cryogenic system					1kW@2K cryoplant for R&D																																			
									4kW @ 2K cryo-plant #1: 2024.01												CP#2 + #3																			
Gun					217 MHz VHF gun R&D: tested OK																																			
																	deliver				Inst.																			
LINAC					High-Q cavity/module infrastructure/R&D																																			
																	Mass product./test/install																							
																									Linac ramp up															
cw beam testbed													Install.				Commis.																							
Undulators					Undulator R&D: 3 warm prototypes OK																SCU R&D																			
																					Mass production/install				SCU															
SHINE commiss.																													1 st Lasing 2025											

Shifting.....

Civil constructions: shaft #1 area



Civil constructions: linac tunnel is handed over April



SHINE linac tunnel: utility pipes completed




2K Coldbox of 4kW cryo-plant #1: installed in injector shaft

SHINE gun: 217MHz VHF gun(baseline) and more


SHINE injector shaft

Main injector tunnel
VHF gun installed

Alternative injector tunnel
L-band (and DC-SRF) gun



枪螺线管(A)
SHINE spec. for 50pC




SHINE SRF Infrastructure at Shanghai



- 1, supporting intense R&D for SRF techs needed for SHINE and future
- 2, capacity for 600 cavities VT, 75 modules assembly & HT in 2~3 years
- 3, beam test with gun + 1-2 modules

Cavity chemical processing is at Wuxi, 150 km from SHINE



SHINE SRF Buildings
3 halls /w 8000m2



Hall #1: module assembly
2xVT caves 2xHT, in use




Hall #2: 2 x VT caves
2xHT/beam test, commi.




Cryoplat for RF test
1kW@2K reached 2021

SHINE new cavity R&D facility is really rewarding



Courtesy: J. Chen



Performance of latest SHINE cavities by RI




SHINE new facility works great in finding various baking/doping recipes that are transferred to major vendors in China and Europe successfully. Both high Q and high gradients are achieved. Theoretical and experimental studies to explore mechanism and other new recipes.



Cryomodule assembly/test: SHINE + Industries

Three types of CMs are assembled and cooled down successfully. About 5 more standard CMs will be assembled/tested before series production starting 2024.



pM #0: cryo/mechanical properties



pM #1 standard CM



pM #2 short CM

Industry team on SHINE site for module assembly/tests.

Fundamental Power Couplers


- 30 sets of 1.3 GHz FPC prototypes have been manufactured and power conditioned with **14-kW traveling wave (TW) and 7-kW standing wave (SW) in continuous-wave (CW) mode**. Even higher power levels have been demonstrated with **20-kW TW and 10-kW SW**, which indicates their robustness.
- 16 sets of 1.3 GHz FPC prototypes have been assembled into two cryomodules and been verified.
- Two 3.9 GHz FPC prototypes have been designed, manufactured and power conditioned with 2.2-kW TW and 2-kW SW in CW mode.

Manufacturing studies and rf test results of the 1.3 GHz fundamental power coupler prototypes


Zhen-Yu Ma^{1,2*}, Hong-Tao Hou¹, Shen-Jie Zhao¹, Xu-Ming Liu¹, Yu-Bin Zhao¹, Sen Sun¹, Ye-Liang Zhao¹, Xiang Zheng¹, Qiang Chang¹, Hong-Ru Jiang², Zi-Gang Zhang¹, Kai Xu¹, Xue-Fang Huang¹, Yue-Chao Yu¹, Ya-Wei Huang², Li-Jun Lu², Yan Wang¹, Jing Shi¹, Xiao-Han OuYang¹, Wen-Feng Yang¹, Xin-Yu Li¹, Qiang Huang¹, Chen Luo¹, Hong Wu¹, Xiao-Yun Pu¹, and Chang-Hao Cheng¹

¹Shanghai Advanced Research Institute, Chinese Academy of Sciences, Shanghai 201204, People's Republic of China

²ShanghaiTech University, Shanghai 201210, People's Republic of China



Courtesy: MA Zhenyu



Solid State Amplifiers (SSA)



Courtesy: ZHAO Yubin


SHINE 1.3GHz SSA: 5.2 kW

- 100 uA beam at 16~20 MV/m with $Q_{ext} = 4\sim 6e7$
- **required to accelerate the beam (i.e., $I_b \times V_c$)**
- input power required with no detuning or overhead
- input power with 10 Hz detuning
- source power for 10 Hz detuning
- **overhead for transport losses and gradient regulation margin**

	Requirement	Acceptance test result
Frequency	1.3GHz	1.3GHz
Delay of small signal	<300ns	44ns
1 dB compression	5.2kW @0dBm	5.5kW
Bandwidth(1dB)	1MHz	2MHz@0.1dB
Phase noise	80dBc/Hz(10Hz offset @1.3GHz)	89dBc/Hz
Amplitude stability	0.1% @ 1 second	<0.1%
Phase stability	0.1° @ 1 second	<0.1°
Spur	<-70dBc	<-70dBc
Noise	<10 dB	2dB (90-88)
Harmonic	<-30 dBc	-38 dBc@5th
Efficiency	>40% (at 5.2kW)	45%



More than 30 SSAs tested



Robot for auto-replacement


Cryogenic System for Cryomodules




1kW cryoplant in operation
Spring 2021



Shaft#2



Courtesy: OUYANG Zhengrong SUN Jiuce et al



SC linac: 75 x 1.3 GHz CMs, 2 x 3.9 GHz CMs
Cryo-plants: 3 x 4kW@2K, plus 1kW@2K for SRF test






SHINE fast kicker for beam switchyard



Courtesy: GU Ming, LIU Yongfang





■ Lumped-inductance Kicker

Key parameters of Lumped-inductance Kicker			
Beam energy	8 GeV	Bending angle	0.1 mrad
Effective length	0.5 m	Max. Rep. rate	1 MHz
Aperture(H)	10 mm	Field intensity	5.3 mT
Aperture(V)	16 mm	Peak current	50 A



■ Transmission-line Kicker.

Key parameters of Transmission-line Kicker			
Beam energy	8 GeV	Bending angle	0.1 mrad
Effective length	0.8 m	Max. Rep. rate	1 MHz
Aperture(H)	25 mm	Field intensity	3.3 mT
Aperture(V)	25 mm	Peak current	67 A
Ceramic beampipe	Φ15 mm	Kicker impedance	12.5 Ω



Two kinds of kicker prototypes are developed in SARI. Based on the advantages and disadvantages of the two prototypes and several compromises, lumped kicker, which is kept outside vacuum over a ceramic chamber, is chosen.

SHINE Warm Undulators : different types



Courtesy: ZHANG Wei



Conventional V-gap Undul.

All undulator are 4 m long.
26mm(FEL-I) and 55mm(FEL-II).
Series production now



H-gap Undulator

Anti-magnetic compensation.
Stackable, up to 3 layers,
Can work as EPU



Elliptical Polar. Undulator




Anti-magnetic compensations
in all dimensions.
Ready for mass productions

Superconducting undulator:

nice but not easy



All components tested OK
SCU cooldown is fine now
SC coils need more work.



Goals: **4m long**, period length is 16mm, $B_{max} = 1.583T$

SHINE

Courtesy: Q. ZHOU et al.

BI/control for high rep-rate beam:

Courtesy: Y. Leng, Y. Yan

CBPM样机

Three photographs showing the physical components and assembly of the CBPM prototype. The rightmost image is a histogram showing the distribution of residuals. The x-axis is labeled 'residual / μm ' and ranges from -0.4 to 0.4. The y-axis is labeled 'Counts' and ranges from 0 to 60. The histogram shows a blue bar chart for 'Measured' data and a red dashed line for 'Gaussian fitting'. Text on the plot indicates: 'Bunch charge: 100 pC', 'Dynamic range: $\approx 100 \mu\text{m}$ ', and 'resolution: $\approx 70 \mu\text{m}$ '.

Cold-BPM样机

第一步: 零件加工: 加工公差和同轴度*

加工图纸及外腔体

第二步: 焊料添加及焊接: 工装保证button水平*

第三步: 铝镁合金密封封装: 保证气密性* 内表面镀铜

内表面镀铜 (保持良好散热)

Feedthrough 检漏 (液氮、液氦)

Cold-BPM


高重频束流信号处理器样机

JESD204B/C RX Chain block diagram showing the signal flow from the input to the output. The diagram includes components like PGA, ADC, and DAC. A photograph shows the physical PCB implementation. A plot shows ENOB (Effective Number of Bits) versus signal source amp (dB), with data points and a fitting curve. The ENOB values range from approximately 10.5 to 10.9.

丝扫描样机

Three plots showing the performance of the wire scanning setup. The first plot shows AM (V) versus Time (s) $\times 10^{-6}$, comparing 'NoPr/NoWs' (blue) and 'ws' (orange). The second plot shows Beam loss versus Beam Position (mm), with data points and a fitting curve. The third plot shows BEAM LOSS versus POSITION, with data points and a fitting curve.

SHINE cw beam test facility




SHINE cw beam test facility:

- ~50m long bunker in SHINE site
- CW DC-SRF gun + 2 cryomodules
- Can also serve as two HT units



DC-SRF gun from PKU
Re-assembled by SHINE
Gun performed OK.



BCP cryomodule hori. tested.
Two-module welding completed
Already commissioned with beam.



Control/BI/power supplies
MHz drive laser
Beam dump(15kW)

CW testbed commissioning since 2022





Control room



first beam



young team



Others: more tests, IR chamber at far hall



CW gun/module beam test

The single cavity module for injector is to be tested with beam before installed at shaft late 2023.



IR chamber for XFEL-Laser interaction

The Interaction Chamber was installed at shaft #5 (far exp. hall) , May 2023.





Summary

- The challenges of SHINE project can not be overestimated. Despite of all kinds of difficulties the SHINE project has been advancing significantly in infrastructures on SRF/cryogenic, civil constructions, prototyping of (especially SRF) technologies.
- The R&D/prototyping for machine components are mostly completed. The 4m long SCU is still under development though there is backup warm solution. SHINE is now in the phase of series production of major parts of machine.
- The installations in underground tunnels/shafts started this April. Machine commissioning will begin from gun (2023) to linac (from 2024), then to FEL (from 2025 starting with first part of linac and FEL-II undulator line).



Thank you for your attention!